KUWAIT BRUCKNER CONSTRUCTION CONT. CO (KSCC)

COMPLETED PROJECTS

<u>PJ 198 – BUKHAMSEEN INTERNATIONAL</u> INCINERATOR STACKS AT TGTU UNIT 24 - MAB

KBC

Owner	:	Kuwait National Petroleum Co (KNPC)
Contractor	:	Gulf Spic
Piling Contractor		Kuwait Bruckner Construction Contracting Co (KSCC)
Duration of Contract	•	2 Months

Scope of Works

To install 48 bored piles having diameter 600mm, 27m deep for two incinerator stacks. Each stack consists of 24 piles.

The scope includes testing of the working piles in Compression, Tension and Lateral.